

Inspection report – Hot and cold water – Form 3

Contract number

Contract/Project Title

No.	ITEM	N/A	COMPLIANT	NON COMPLIANT
1	Breaching pieces and outlets/ Stainless steel			
2	Service pipes in walls lagging with approved material			
3	Thermostatic mixing valves and tempering valves installation comply			
4	Are fixtures installed square and neat e.g. bps protruding 90 degrees to wall?			
5	Are pipes, fittings and threads sufficiently protected from damage during construction phase?			
6	Relief valve compliance			
7	Pipe clip compliance			
8	Specified products used			
9	Pipe sizes as per plan / specification			
10	Hot water safe tray required and compliant			
11	Waste pipe reducers installed			
12	Hot water lagging			
13	Cold water lagging			
14	Relief valve and pipework compliant			
15	Relief valve drain termination compliant			
16	Air conditioner condensate drain compliant			

Specification Services Document ID	Version	Issued	Printed	Page
4.15 Hot and Cold Water Inspection Report – Form 3	2020.03	05 February 2020	7/02/2020	1 of 2

Non-Compliant Items – Hot and cold water - Form 3

Item #	Details
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
I have attached Photos YES / NO	
<u>Contractors Responsibility / evidence of rectification by contractor</u>	
Photos	<u>Required / Not required</u>
Re inspection	<u>Required / Not required</u>
<u>Required Photos of rectification, I photo of good quality showing the rectified item clearly</u> <u>are</u> <u>to be sent to the hydraulics.doi.gov.au and the Project Manager before work is covered</u>	

Compliance with relative codes, specification and plans

<input type="checkbox"/> Recommendation to project Manager	<input type="checkbox"/> Evidence of defective works identified
<i>In my opinion: this project <u>should /should not proceed until these defects have been rectified</u></i>	
It is the responsibility of the Project Manager to ensure all defects are rectified	

Signature Block - Resource- Hydraulics

Hot and cold water

Name		Signature			
Title	Project Manager Resource	Organisation Name:	Department of Infrastructure		
Email		Telephone		Mobile	

Specification Services Document ID	Version	Issued	Printed	Page
4.15 Hot and Cold Water Inspection Report – Form 3	2020.03	05 February 2020	7/02/2020	2 of 2